

BRUNSWICK CITY COMMITTEE-OF-THE-WHOLE

Agenda

OCTOBER 24, 2022

6:50 PM

or Immediately Following
Safety & Environment Committee

1. Discussion Items
2. Motion Items
 - (a) Motion authorizing a change order in the amount of \$45,187.58 to Eclipse Co., LLC for the Magnolia Storm Relief Sewer project.
3. Review Legislation
4. General Discussion
5. Executive Session
6. Adjournment

PROPOSED MOTION



DATE: 10/24/2022

TO: Vice Mayor Nicholas Hanek and Members of City Council

FROM: Carl S. DeForest, City Manager
Matt Jones

COPY: Mayor Ron Falconi

MOTION: Motion authorizing a change order in the amount of \$45,187.58 to Eclipse Co., LLC for the Magnolia Storm Relief Sewer project.

BACKGROUND: The original contract in the amount of \$604,258.82 was awarded by City Council via Resolution #23-2022 on March 14, 2022.

PURPOSE AND EXPLANATION: Approximately half of the additional costs were a result of material and fuel price increases that occurred between the time of bidding and the beginning of construction. Project start was delayed due to waiting for a signed contract from the funding agency. The remaining increases were necessary to cover the costs of pay items agreed upon between the Contractor and City Engineer. Most of these additional pay items were due to additional water main work that was required by the Cleveland Water Department after the plans had been approved. Additionally, there were some unknown utility conflicts that were encountered during construction, particularly gas lines and storm laterals that were in locations other than what was shown on record plans.

IMPLEMENTATION SCHEDULE: The project is substantially complete with punch list items remaining.

FINANCIAL INFORMATION:

FINANCIAL SUMMARY: The change order will increase the contract amount from \$604,258.82 to \$649,446.40.
Amount: \$45,187.58
Account: 300-0564-56700

RECOMMENDED ACTION: Passage of a motion which authorizes a change order in the amount of \$45,187.58 to Eclipse Co., LLC for the Magnolia Storm Relief Sewer project.

ADDITIONAL

INFORMATION: